

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Medak District - Package No. AP 12 IX LB 04 -
"Construction of High Level bridge @ 10/5 Km on from from PWD to
Yedakulapally, MP Jharasangam Medak District" - Granting Extension of
Agreement Time upto 31-07-2013 without liquidated damages - Orders -
Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.309

Dated:26-02-2013.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC (PR), PMGSY, Hyd, Lr.No.W9/DEE 7/PMGSY/
Ph.IX/Yedakulapally/Medak/2010, dt. 12.02.2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31.7.2013 for a period of 508 days without liquidated damages in respect of the work "Construction of High Level bridge @ 10/5 Km on from from PWD to Yedakulapally, MP Jharasangam Medak District under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to land dispute.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall stake necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Medak, District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER